

## GOOD PERFORMANCE CERTIFICATE

EQTEC BULGARIA EOOD issues the present Good Performance Certificate to verify that in year 2016 Company **EL KONTROL EOOD** Contract **P.2014.1444.004** dated 06.11.2014 for **Delivery and installation of concrete transformer station (CTS) 2x1000kVA, 20/0,4 kV for Pelletization plant located at the village of Stroevo, Maritsa Municipality.**

Implemented activities amount at **66 800,00 euro** and include the following:

1. Delivery and installation of monolithic concrete structure with dimensions: L/W/H - 10,8 m/ 3 m/ 3,67 m including bottom foundation part - 1 pcs.
2. Delivery and installation of Switchgear (SWG) SIEMENS 8DJH 24 kV, 630 A, 16 kA/1s, "Input/Output module with disconnecter with mechanical operation" (located in Consumer compartment) - 1 pcs.
3. Delivery and installation of Switchgear (SWG) SIEMENS 8DJH 24 kV, 200 A, 16 kA/1s, "Transformer protection with fuses, disconnecter with mechanical operation equipped with shunt trip coil 230VAC" - 2 pcs.
4. Delivery and installation of Panel signalisation for technological protection transformer (temperature, gas, oil level) - 2 pcs.
5. Delivery and installation of UPS 1000 VA,  $U_{in} - 230 \text{ VAC}$ ,  $U_{out} - 230 \text{ VAC}$  - 1 pcs.
6. Delivery and installation of MV cable 24 kV (3x1x185 mm<sup>2</sup>, Al) including cable ends for connecting between SWG Consumer and SWG EVN - 1 pcs.
7. Delivery and installation of MV cable 24 kV (3x1x50 mm<sup>2</sup>, Al) including cable ends for connecting between SWG Consumer and transformer MV side - 2 pcs.
8. Delivery and installation of Power oil-filled transformer 1000 kVA, 20 ( $\pm 3 \times 2,5\%$ ) / 0,4 kV, Dyn 5, 50 Hz, ONAN with standard losses, technical data - 1 pcs.

## УДОСТОВЕРЕНИЕ ЗА ДОБРО ИЗПЪЛНЕНИЕ

„ЕКЮТЕК БЪЛГАРИЯ“ ЕООД издава настоящото удостоверение за добро изпълнение в потвърждение на това, че през 2016 г. фирма „ЕЛ КОНТРОЛ“ ЕООД е изпълнила договор № **P.2014.1444.004/ 06.11.2014 г.** с предмет „Доставка и монтаж на БКТП 2x1000 kVA, 20/0,4 kV за пелетизираща фабрика, местонах. с. Строево, Община Марица“.

Стойността на изпълнените дейности по договор е **66 800,00 евро** и включва:

1. Доставка и монтаж на монолитна бетонова конструкция с размери: Д/Ш/В - 10,8м/3м/3,67м с включена долна част фундамент - 1 бр.
2. Доставка и монтаж на комплектна разпределителна уредба (КРУ) SIEMENS 8DJH 24 kV, 630 A, 16 kA/1s, модул "Вход/изход с мощностен разединител с ръчно задвижване" (намира се в отсек Консуматор) - 1 бр.
3. Доставка и монтаж на комплектна разпределителна уредба (КРУ) SIEMENS 8DJH 24 kV, 200 A, 16 kA/1s, модул "Охрана трансформатор с предпазители, мощностен разединител с ръчно задвижване, оборудван с изключвателна бобина 230 VAC - 2 бр.
4. Доставка и монтаж на Табло сигнализация технологични защиты трансформатор (температура, газ, ниво масло) - 2 бр.
5. Доставка и монтаж на UPS 1000 VA,  $U_{in} - 230 \text{ VAC}$ ,  $U_{out} - 230 \text{ VAC}$  - 1 бр.
6. Доставка и монтаж на кабел СрН 24 kV (3x1x185 mm<sup>2</sup>, Al), включително кабелни глави за връзка КРУ Потребител с КРУ EVN - 1 бр.
7. Доставка и монтаж на кабел СрН 24 kV (3x1x50 mm<sup>2</sup>, Al), включително кабелни глави за връзка КРУ Потребител с трансформатор страна средно напрежение - 2 бр.
8. Доставка и монтаж на Силов маслен трансформатор 1000kVA, 20 ( $\pm 3 \times 2,5\%$ ) /0,4 kV, Дун5, 50 Hz, ONAN, със стандартни загуби, технически данни - 1 бр.

9. Delivery and installation of LV cable 0,4 kV Cu 3x(4x1x300 mm<sup>2</sup>) + 2x1x300mm<sup>2</sup> for connecting Power transformer from LV side to LV panel - 2 pcs.

10. Civil works for making of exavation and 20 sm thick reinforced concrete base, which are necessary for installation of CTS.

11. Construction of earthing system around CTS with 70 mm<sup>2</sup> copper rope and copper plated steel rods D=20 mm.

12. Commissioning works for SWG Siemens in Consumer compartment and 1000 kVA transformers, MV and LV cables.

Assigned works were properly executed in conformity with all technical specifications, legal regulations, and time-schedules agreed.

We express our content with the workmanship of EL KONTROL EOOD, and recommend the Company as a reliable business partner.

The present Certificate has been issued to be submitted by EL KONTROL EOOD in tenders and procurement procedures, and whenever there is a necessity of proving company's abilities.

Date:



signed name, position

9. Доставка и монтаж на кабел НН 0,4 kV Cu 3x(4x1x300 mm<sup>2</sup>) + 2x1x300 mm<sup>2</sup> за връзка на силов трансформатор на страна НН и табло НН - 2 бр.

10. Строителни работи за направа на изкоп и армирана бетонова плоча с дебелина 20 см, които са необходими за монтажа на БКТП.

11. Изграждане на заземителна инсталация около БКТП с медно въже 70 mm<sup>2</sup> и помеднени заземителни стоманени колове ф20.

12. Пусково-наладъчни работи за КРУ Сименс в отсек Консуматор и трансформатори 1000 kVA, кабели СрН и НН.

Възложените дейности са изпълнени професионално, в съответствие с техническите спецификации на Възложителя, нормативните изисквания и договорените срокове.

Имаме отлични впечатления от работата на „ЕЛ КОНТРОЛ“ ЕООД и препоръчваме фирмата като надежден бизнес партньор.

Настоящото удостоверение се издава, за да послужи при участие на „ЕЛ КОНТРОЛ“ ЕООД в търгове и конкурси за изпълнение на поръчки, както и при необходимост от потвърждение за възможностите на фирмата.

Дата:



подпис, име, фамилия, длъжност